

Development Projects

District: Vavuniya

DS Division: Vavuniya North

	Name of Project	No Of Project	Allocation in "Mn"	Expenditure in "Mn"
1	Gampareliya	55	38.80	20.80
2	Gramashakthi			
	Stage i	3	1.00	0.9
	stage ii	9	3.69	0.0
2	DCB	30	2.49	0.038
3	Housing Stage i	90	90.0	87.30
	Housing Stage II	100	100	30.0
5	Sanitation	50	3.48	3.46
6	Water Project(Renovation Of Well)	32	3.5	3.315
7	ONUR	9	14.74	0
8	TFR			
	Construction Projects	8	3.8	0
	Purchasing Projects	18	12	0
9	RIDP	6	6.76	4.35
	RIDP Continuation Work 2018	5	1.03	0
10	Safty Centre Renovation (NDRSC)	1	1.00	0.99
Total		416	282.28	151.15

Ministry of Resettlement Work					
	Name of Project	No Of Project	Allocation in "Mn"	Expenditure in "Mn"	Physical of project
1	Housing Stage 1	90	90	87.3	87 - House Completed
					03 - House Nearing completion
	Housing Stage 2	100	100	30	Roof work ongoing -01
					Roof level completed - 14
					Linder Level -54
					Window level completed - 20
					Foundation - 11
2	Toilet	50	3.475	3.46	49 -Toilet Completed
					01- 80% Completed
3	Water Project (Renovation of Well)	32	3.5	3.315	29 -Fully Completed
					03 - 75% Completed